



ID	Task Name	Duration	Start	Finish	Mar '10					Apr '10					May '10				Jun '10		
					22	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	
1	✓ Reimbursement Agreement	47 days	01 Mar '10	04 May '10																	
2	✓ CMU review	23 days	01 Mar '10	31 Mar '10																	
3	✓ PennDot Review	22 days	01 Apr '10	30 Apr '10																	
4	✓ Execution	2 days	03 May '10	04 May '10																	
5	✓ Solicitation Process	22 days	18 Mar '10	16 Apr '10																	
6	✓ Ad posted in PG	12 days	18 Mar '10	04 Apr '10																	
7	✓ Qualifications due	1 day	05 Apr '10	05 Apr '10																	
8	✓ Working Group shortlists	3 days	12 Apr '10	14 Apr '10																	
9	✓ Working Group final selection	1 day	16 Apr '10	16 Apr '10																	
10	✓ Contract process	28 days	23 Apr '10	01 Jun '10																	
11	✓ consultant / CMU negotiations	21 days	23 Apr '10	21 May '10																	
12	✓ GAI signature	5 days	24 May '10	28 May '10																	
13	✓ CMU executes	2 days	31 May '10	01 Jun '10																	
14	Consultant Process	144 days?	02 Jun '10	20 Dec '10																	
15	✓ notice to proceed	1 day	02 Jun '10	02 Jun '10																	
16	data collection	45 days	14 Jun '10	13 Aug '10																	
17	✓ working group kick-off	1 day	30 Jun '10	30 Jun '10																	
18	✓ master plan reconciliation	10 days?	12 Jul '10	23 Jul '10																	
19	analysis	29 days	20 Aug '10	29 Sep '10																	
20	traffic counts	5 days	13 Sep '10	17 Sep '10																	
21	stakeholder interviews	31 days	23 Aug '10	04 Oct '10																	
22	phase 1 report due	1 day	05 Oct '10	05 Oct '10																	
23	follow-up stakeholders	15 days	06 Oct '10	26 Oct '10																	
24	draft design concepts	15 days	04 Oct '10	22 Oct '10																	
25	public meeting	5 days	27 Oct '10	02 Nov '10																	
26	refine design concepts	22 days	03 Nov '10	02 Dec '10																	
27	phase 2 report due	1 day	03 Dec '10	03 Dec '10																	
28	refine final report	10 days	06 Dec '10	17 Dec '10																	
29	final report due	1 day	20 Dec '10	20 Dec '10																	

Project: PCTI schedule - 5 Aug 2010.n
Date: 05 Aug '10

Task 

Split 

Progress 

Milestone 


Summary 

Project Summary 










External Tasks 

External Milestone 









Deadline 



Project: PCTI schedule - 5 Aug 2010.n
 Date: 05 Aug '10

Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone			

Jan '11					Feb '11				Mar '11				Apr '11				May '11				Jun '11				Jul '11		
27	03	10	17	24	31	07	14	21	28	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04

Project: PCTI schedule - 5 Aug 2010.n Date: 05 Aug '10	Task		Progress		Summary		External Tasks		Deadline	
	Split		Milestone		Project Summary		External Milestone	